



Capitol Cement
 11551 Nacogdoches Rd.
 San Antonio, TX 78217

Masonry Cement S - C 91

Date: May 11, 2026

Production Period:

Beginning April 1, 2026

Ending April 30, 2026

PHYSICAL

Item	Spec. Limit	Test Result
Air Content of Mortar (volume %)	8.0 minimum 19.0 maximum	<u>16</u>
325 % retained	24 maximum	<u>0.90</u>
Water Retention (%)	70 minimum	<u>95</u>
Time of setting (minutes)		
Gilmore		
Initial	Not less than 90	<u>285</u>
Final	Not more than 1000	<u>390</u>
Compressive Strength		
7 Day (psi)	1300 minimum	<u>2320</u>
28 Day (psi) (Mar)	2100 minimum	<u>3220</u>

We certify that the above cement, at the time of shipment meets the chemical and physical requirements of the current ASTM C 91 specifications. The above data represents the averages of representative samples from production.


 Violeta Vega-Gomez, Quality Control Manager