



Capitol Cement
11551 Nacogdoches Rd.
San Antonio, TX 78217

Masonry Cement N - C 91

Date: August 11, 2026

Production Period:

Beginning May 1, 2026

Ending May 31, 2026

PHYSICAL

Item	Spec. Limit	Test Result
Air Content of Mortar (volume %)	<i>8.0 minimum 21.0 maximum</i>	<u>17</u>
325 % retained	<i>24 maximum</i>	<u>0.30</u>
Water Retention (%)	<i>70 minimum</i>	<u>94</u>
Time of setting (minutes)		
Gilmore		
Initial	<i>Not less than 120</i>	<u>210</u>
Final	<i>Not more than 1000</i>	<u>360</u>
Compressive Strength		
7 Day (psi)	<i>500 minimum</i>	<u>2380</u>
28 Day (psi) (Apr)	<i>900 minimum</i>	<u>2390</u>

We certify that the above cement, at the time of shipment meets the chemical and physical requirements of the current ASTM C 91 specifications. The above data represents the averages of representative samples from production.



Violeta Vega-Gomez, Quality Control Manager