



Capitol Cement
11551 Nacogdoches Rd.
San Antonio, Texas

Masonry Cement S C 91

Date : March 8, 2023

Production Period:

Beginning February 1, 2023
Ending February 28, 2023

PHYSICAL

Item	Spec. Limit	Test Results
Air Content of Mortar (volume %)	<i>8.0 minimum</i> <i>19.0 maximum</i>	15
325 % retained	<i>24 maximum</i>	1.08
Water retention (%)	<i>70 minimum</i>	80
Time of Setting (minutes) Gillmore		
Initial Not less than	<i>90</i>	150
Final Not more than	<i>1000</i>	282
Compressive Strength		
7 Day (psi)	<i>1300 minimum</i>	2345
28 Day (psi)	<i>2100 minimum</i> (Jan)	3545

We certify that the above cement, at the time of shipment meets the chemical and physical requirements of the current ASTM C 91 specifications. The above data represents the averages of representative samples from production.

Signature 
Douglas Conroy

Title Chief Chemist