Capitol Cement
11551 Nacogdoches Rd.
San Antonio, TX 78217

Masonry Cement N - C 91

Date: October 12, 2026

Production Period:
Beginning September 1, 2026
Ending September 30, 2026

PHYSICAL

Item	Spec. Limit	Test Result
Air Content of Mortar (volume %)	*8.0 minimum* *21.0 maximum*	14
325 % retained	*24 maximum*	1.90
Water Retention (%)	*70 minimum*	91
Time of setting (minutes)		
Gilmore		
Initial	*Not less than 120*	225
Final	*Not more than 1000*	315
Compessive Strength		
7 Day (psi)	*500 minimum*	2920
28 Day (psi) (Aug)	*900 minimum*	2900

We certify that the above cement, at the time of shipment meets the chemical and physical requirements of the current ASTM C 91 specifications. The above data represents the averages of representative samples from production.

Violeta Vega-Gomez, Quality Control Manager